AEE/SSD/SDR/000426 dt. 30/01/18

**M. A. R. 57 (Rule 116)** **No. D**

Measurement Book

Serial No. 1st and final Bill

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency..... Technical Manager - (West) ICRISAT. Bangalore

Date of commencement of work..... D.O. Receipt : 25-01-2018

53901

| Date | Full description, etc, of work | Dimensions | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|
| | | Number | Length | Breadth / Depth | | |
| 1 | 2 | 3 | 4 | 5 / 6 | 7 | 8 |
| | Name of work | Drilling of Borewells and providing pump motor at Chirtlee tanda, Abbigere, Shettyhally and Medarahally villages and surrounding area in Ward No. 12, Shettyhally Sub-Division. | | | | |
| | Estimated Cost | Rs. 40.00 lakhs | | | | |
| | JOB. No | 012-18-000026 | | | | |
| | Workorder no | BE/DD/No/108/2017-18 - Dt 07-12-2017. | | | | |

# MEASUREMENT BOOK

| Date | Full description, etc, of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| | Complete as per specification & as directions of Engineer-in-charge of the Work. | | | | | | |
| | BW-1 to BW5 | 5 Nos | - | - | - | 5 Nos<br>@ 69334.60/- | 3,46,673.00 |
| 8) | Providing, laying and jointing GI pipes conforming to IS specification of approved make with fittings, viz., collars, bends e/bows, tee's, nipples plugs etc, threads using white lead and threads for joints wherever necessary as per directions including all lead and lift etc complete in all grade, spanding GI pipe complete as per specifications and directions | | | | | | |

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Basavanagudi Zone, Bangalore-57.

**M. A. R. 57 (Rule 116)** **No. D**

Measurement Book

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

53907

| Date | Full description, etc, of work | Number | Dimensions: Length | Dimensions: Breadth | Dimensions: Depth | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| | Engineer-in-charge's work. | | | | | | CFE |
| | BW1 | ~~2756~~ 1 | 278 | - | - | 278 | |
| | BW2 | 1 | 270 | - | - | 270 | |
| | BW3 | 1 | 276 | - | - | 276 | |
| | BW4 | 1 | 282 | - | - | 282 | |
| | BW5 | 1 | 270 | - | - | 270 | |
| | | 4 no | 1376 mtr | 340.26 | | 1376 mtr | ~~468197.76~~ |
| 9) | supplying and drawing 3 core-pvc sheathed submersible pump cable manufactured with electrolytic grade copper | | | | | | 467857.50 |

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore-57

# MEASUREMENT BOOK

| Date | Full description, etc, of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| | layers not exceeding 20cms in depth, Compacting Each deposited layer by ramming after watering With lead upto 100 mts and lift upto 1.5 mts, including Costing all leads, Complete | | | | | | |
| | Qty as per Item No. (29) | | | | | | |
| | = 9.80.104 @ 76.32/- | | | | | | 74,801.23 |
| 32) | Erection of pumping Machinery etc. | | | | | | |
| | 5 Nos. @ 90/- | | | | | - | 450.00 |
| | | | | | | | 35-7813=00 |
| | | | | | | | 321463=200 |

KREDL 9+1.

**M. A. R. 57 (Rule 116)** No. D

Measurement Book

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Audited and ... Passed by A...

3942726=00
3622365=00
319361=00
58918

Engineer

Accountant

| Date | Full description, etc, of work | Dimensions | | | | Contents | Reference to last Measurement |
|---|---|---|---|---|---|---|---|
| | | Number | Length | Breadth | Depth | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| | 33) Berm dep. & metr chgs | | | | | | |
| | (5 × (8160 + 1730) = 49450.00 | | | | | B 49,450.00 | 3942726=00 |
| | | | | | | Total 36,47,113.58 | |
| | | | | | Add | ICR 202 chgs 3,28,240.22 | |
| | | | | | | Grand Total - B 39,75,353.80 | |

Checked

25/1/2018

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೆಬ್ಬಹಳ್ಳ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಪೀಣ್ಯ

25/01/18

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೆಬ್ಬಹಳ್ಳ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ